



## Bundoora Tennis Club

### Project Works Schedule: Courts 1 - 6

Week Start	Week	Activity	Courts Unavailable
Mon 29 Jun 09	1	install temporary fencing to secure property perimeter and access crt 5&6 - install temporary fencing around N,W&S sides. crt 5&6 - remove existing fencing and poles – N, W & S sides crt 4 – install temporary fencing/ barrier mesh along W singles sideline crt 4 – remove W fence crt 5&6 - remove brick surrounds N,S &W crt 4 – remove bricks west side crt 5 & 6 - prep works done	5 & 6  4, 5 & 6
Mon 6 Jul 09	2	crt 5 & 6 – commence excavation works incl for concrete edges crt 5&6 – trench root barrier S end crt 3&4 – remove N&S fencing crt 3-6 - trench for lighting /hole boring crt 3-6 - commence erecting light and fence posts.	4, 5 & 6  3, 4, 5 & 6
Mon 13 Jul 09	3	crt 3-6 – continue erecting light and fence posts crt 3-6 – install electric conduits crt 5&6 - concrete edging and drain works	3, 4, 5 & 6
Mon 20 Jul 09	4	crt 5&6 - excavation works for sub-base crt 5 & 6 – import crushed rock and compact as sub-base crt 5&6 – install net posts sleeves in concrete footings crt 5&6 – install raised concrete edge (of west side of court 5 east side court 4??) crt 5&6 – install raised concrete edge W,S and N(part only).	3, 4, 5 & 6
Mon 27 Jul 09	5	crt 5&6 - asphalt pavement – 2 layers (2 days) crt 5&6 - centre net strap bolts (anchor blocks??) installed crt 3-6 – install top and bottom rails crt 3&4 – install chain mesh wire starting N&S crt 3 – remove E fence crt 2 – install temporary fencing / barrier mesh along W singles sideline crt 2/3 - install light and fence posts (intermediate/dividing fence)	3, 4, 5 & 6  2, 3, 4, 5 & 6
Mon 3 Aug 09	6	crt 2/3 – install chain mesh wire (intermediate/dividing fence) crt 3-6 - install luminaries crt 5&6 – install chain mesh wire; includes crt4/5 dividing fence	2, 3, 4, 5 & 6  3, 4, 5 & 6
Mon 10 Aug 09	7	crt 3-6 – connect lights wiring to switchboard and test remove of perimeter/access temporary fences site clean up	3, 4, 5 & 6

<b>Week Start</b>	<b>Week</b>	<b>Activity</b>	<b>Courts Unavailable</b>
		crts 3&4 – [Crest] -commence base line area works crt 5&6 – [Wm Loud] - temporary linemarking of asphalt final inspection and handover meeting – ASS works	
Mon 17 Aug 09	8	crt 3&4 – [BTC] –settling in process - base line areas	3 & 4
Mon 24 Aug 09	9	crt 3&4 – [BTC] –complete settling in process - base line areas	3 & 4
Mon 31 Aug 09	10	crt 1&2 – [Crest] -commence base line area works	1 & 2
Mon 7 Sep 09	11	crt 1&2 – [BTC] –settling in process - base line areas	1 & 2
Mon 14 Sep 09	12	crt 1&2 – [BTC] –complete settling in process - base line areas	1 & 2
Mon 21 Sep 09	13	crt 5&6 – [Wm Loud] – install plexicushion surface – liquid rubber cushion layers (not before Sept)	5 & 6
Mon 28 Sep 09	14	crt 5&6 – [Wm Loud] – install plexicushion surface – liquid rubber cushion layers crt 5&6 – [Wm Loud] – install plexicushion surface – surface colour coats and lines	5 & 6

# Timing of works does not take into account unsuitable weather or variations.

\* Due to safety fencing erected during the works on courts 3 - 6, access to courts 7 & 8 will need to be via the northern gate entry from the reserve.